

Chartered Accountant's Certificate For Funds Required

(Project Extension)

[Karnataka Real Estate Regulatory Authority]

(Real Estate (Regulation & Development) Rules, 2017)|

RERA Registration No. : PRM/KA/RERA/1268/378/PR/180924/007034

Project Name : DIVYA VILLAS

Promoter Name : M/S JDA PROJECTS

Total Cost of Project as per RERA Registration : Rs.13,85,00,000/-

Total amount utilized for project till date : Rs.13,98,99,058/-

To

The Partners,

M/s JDA Projects,

No.580, CH/44/3A, 1st Floor,

Vanivilas Double Road,

Chamaraja Mohalla, Lakshmipuram,

Mysuru – 570 004.

Subject: Certificate for Funds required for the Project DIVYA VILLAS (Project Name) for completion of the Project.

Sir,

I/We _____ have undertaken assignment of certifying the funds required for completion of **DIVYA VILLAS** [Project Name] bearing Registration Number **PRM/KA/RERA/1268/378/PR/180924/007034**.

The Promoter in compliance with section 4(2)(I)(D), of the Real Estate (Regulation and Development) Act, 2016 has deposited 70% of the amounts received from the allottees of this project in the following account:

Name of the Account Holder : JDA Projects RERA Designated Account for DIVYA VILLAS

Designated Account Number : 120026786235

Bank Name : Canara Bank

IFSC Code : CNRB0001512

Branch Name : Kuvempunagar, Mysore

SI No.	Particulars	INR in Rs.
1	Opening Balance in the Designated Account	0.00
2	Total Amount collected from allottees	0.00
3	Total Amount invested by Promoter (Own Fund)	9,85,00,000
4	Total Amount to be received from allottees	0.00
	Borrowing:	
	Name of the Lender:	Jamnadas Morarjee Finance Private Limited
5	Amount Disbursed:	4,55,00,000
	Amount pending for disbursement from Lender:	0.00
	Amount to be repaid to Lender:	4,55,00,000
	Mortgage Details:	
	Mortgaged to (Name of the Entity/ Institution):	Not Applicable
6	Amount Disbursed:	0.00
	Amount pending for disbursement:	0.00
	Amount to be repaid to lender:	0.00

7	Total Funds required for Project completion (Cost to go)	41,00,942
8	Closing Balance	41,00,942

*Completion means completion of all development works as defined in section 2(t) of the Real Estate (Regulation and Development) Act, 2016.

I/We _____ certify that out of the total funds received Rs.0.00/- has been utilized for construction purposes of the project DIVYA VILLAS (project name) and Rs.41,00,942/- is required to carry on the completion of work.

Yours Faithfully,

Signature of the Chartered Accountant

Name:

Membership Number:

Address:

Contact Details:

Email id:

Website Link:

Date : 06.12.2025

Place : MYSURU